

September 2013 Project Status – WRIA 9 Stormwater Retrofit Planning Project

Task	Name	Status
1	Quality Assurance Project Plan	Completed
2	Project Management Team	Meetings 9/13, 12/13, 1/14, and 4/14
3	Coordination with the WRIA 9 Watershed Ecosystem Forum	Ongoing
4	Existing Data Review	Completed
5	New Data Collection and Report	Completed
6	Development of In-Stream Flow and Water Quality Goals	Completed
7	Watershed Modeling and Report	Completed
8	SUSTAIN Modeling and Report	Final Newaukum catchment pilot study report completed May 2013 Final ecohydrology modeling and report on Newaukum catchment completed by Olivia in April 2013 SUSTAIN modeling completed September 2013 Population growth and redevelopment analysis completed Oct 2013 Climate Change Uncertainty Analysis completed October 2013 Existing stormwater facility analysis completed November 2013 SUSTAIN model draft report due to PMT November 2013 Draft final SUSTAIN model report sent to stakeholders January 2014 Final SUSTAIN model report April 2014
9	Watershed Retrofit Plan Report	Draft outline to PMT September 2013 Draft report to PMT November 2013 Draft final report to stakeholders January 2014 Final Report April 2014
10	Stormwater Retrofit Cost Estimate for Puget Sound and Report	Cost estimate extrapolation completed October 2013 Draft report November 2013 Final report December 2013
11	Outreach and Communication	Stakeholder workshop #1, #2, and #3 completed Stakeholder workshop #4 in February 2014 Ongoing quarterly project updates Ongoing 1-on-1 meetings
12	Project Management	Ongoing