

December 2012 Project Status – WRIA 9 Stormwater Retrofit Planning Project

Task	Name	Status
1	Quality Assurance Project Plan	Completed
2	Project Management Team	Ongoing
3	Coordination with the WRIA 9 Watershed Ecosystem Forum	Ongoing
4	Existing Data Review	Completed
5	New Data Collection and Report	Completed
6	Development of In-Stream Flow and Water Quality Goals	Tech memos completed Draft report due to PMT in Jan/Feb 2013 Final report after stakeholder meeting, about May 2013
7	Watershed Modeling and Report	Modeling completed February 2013 Draft report completed March 2013 Final report completed June 2013
8	SUSTAIN Modeling and Report	Newaukum catchment pilot study draft report March 2013 Final Newaukum catchment pilot study report May 2013 SUSTAIN modeling completed June 2013 Watershed SUSTAIN model draft report July 2013 Final watershed SUSTAIN model report September 2013
9	Watershed Retrofit Plan Report	Draft report October 2013 Final Report December 2013
10	Stormwater Retrofit Cost Estimate for Puget Sound and Report	Cost estimate extrapolation completed October 2013 Draft report November 2013 Final report December 2013
11	Outreach and Communication	Stakeholder workshop #3 in March/April 2013 Stakeholder workshop #4 in Oct/Nov 2013 Ongoing quarterly project updates Ongoing 1-on-1 meetings
12	Project Management	Ongoing