

East Lake Sammamish Master Plan Trail  
North Sammamish Segment

Weekly Construction Update

Schedule of Construction Activities



Week beginning February 9, 2015

**Week of 2/9:**

Area #1 – Sta. 599+00 to Sta. 572+00

- Place wood chip mulch at mitigation areas
- Plant mitigation areas

Area #2 – Sta. 572+00 to Sta. 555+00

- Excavate / Grade Driveway #19
- Place topsoil type A behind Wall #22

Area #3 – Sta. 555+00 to Sta. 532+00 00

- Install habitat logs in mitigation areas
- Place type A topsoil in landscaping areas
- Place wood chip mulch at mitigation areas

Area #4 – Sta. 532+00 to Sta. 517+00

- Excavate / Grade / Pour Driveway #15 – weather pending
- Excavate / Grade / Pour Driveway #14 – weather pending
- Excavate / Grade Driveway #13A & #13B

Area #5 – Sta. 517+00 to Sta. 472+00

- Pour driveway #8 – weather pending
- Pour half of driveway #11 – weather pending
- Construct structural earth wall – FD #54
- Form / Pour stem wall at Wall #12
- Place trail base course material

**Week of 2/16:**

Area #1 – Sta. 599+00 to Sta. 572+00

- Plant mitigation areas
- Excavate warning bands
- Install handrail at stairs

Area #2 – Sta. 572+00 to Sta. 555+00

- Pour driveway #19 – weather pending
- Excavate warning bands

Area #3 – Sta. 555+00 to Sta. 532+00 00

- Install habitat logs in mitigation sites
- Excavate warning bands



*Placing wood chip mulch in mitigation areas*



*Constructing concrete intersection*

**Week of 2/16 (continued):**

Area #4 – Sta. 532+00 to Sta. 517+00

- Excavate / Grade / Pour east concrete pavement at driveway #14 – weather pending
- Excavate / Grade / Pour concrete pavement and driveways 13A & 13B - weather pending
- Place trail base course material

Area #5 – Sta. 517+00 to Sta. 472+00

- Excavate warning bands
- Install gravity wall #8
- Cut / Fill trail subgrade
- Place trail base course material
- Install chain link fence

**Week of 2/23:**

Area #1 – Sta. 599+00 to Sta. 572+00

- Install handrail at stairs

Area #2 – Sta. 572+00 to Sta. 555+00

- Pour warning bands
- Install handrail at stairs



*Placing topsoil at landscape areas*

**Week of 2/23 (continued):**

Area #3 – Sta. 532+00 to Sta. 517+00

- Plant mitigation areas
- Pour warning bands

Area #4 – Sta. 532+00 to Sta. 517+00

- No work in this area

Area #5 – Sta. 517+00 to Sta. 472+00

- Excavate / Grade / Pour concrete pavement at driveway #7 – weather pending
- Excavate / Grade / Pour rest stop – weather pending
- Excavate / Pour warning bands – weather pending
- Install gravity block wall ends
- Install chain link fence

**Week of 3/2:**

Area #1 – Sta. 599+00 to Sta. 572+00

- Repair of Tributary #6
- Install bollards

Area #2 – Sta. 572+00 to Sta. 555+00

- Install bollards



*Constructing transition approaches to trail intersection*

**Week of 3/2 (continued):**

Area #3 – Sta. 555+00 to Sta. 532+00

- Install handrail at stairs

Area #4 – Sta. 532+00 to Sta. 517+00

- Fine grade trail
- Complete paving trail – weather pending
- Place ledge rock at trail shoulders

Area #5 – Sta. 517+00 to Sta. 472+00

- Fine grade trail
- Complete paving trail – weather pending
- Place ledge rock at trail shoulders
- Install chain link fence



*Paved trail with split rail and chain fence*

---

**Project Contacts**

Hotline: 1-888-668-4886

Email: [ELST@kingcounty.gov](mailto:ELST@kingcounty.gov)

**Project Website:**

<http://www.kingcounty.gov/eastlakesammamishtrail>

---

**We appreciate your support as we continue developing  
the East Lake Sammamish Corridor!**