

Spring 2025

CEDAR HILLS REGIONAL LANDFILL COMMUNITY MEETING




King County

Department of Natural Resources and Parks
Solid Waste Division

Meet Our Presenters



Rebecca Singer
King County Solid Waste
Division Director



Laura Belt
Senior Engineer



Joseph Newton
Cedar Hills Regional
Landfill Supervisor

Tonight's Agenda



Welcome & Introductions

**Construction & Environmental
Monitoring**

Landfill Operations

Question & Answer Period



**Sign up for landfill
updates**



**Reach our customer
service team**

206-477-4466

Construction & Environmental Monitoring



Laura Belt

**King County Solid Waste
Senior Engineer**

Landfill Gas System Improvement



Installation of additional 50 wells delayed until spring 2026

New regulations around methane will require tighter spacing for surface emission monitoring

Evaluations of gas flow continues daily

As part of a settlement with BEW, Solid Waste is evaluating an option to purchase the plant. BEW operated for approximately two weeks as part of due diligence.

Construction Projects



Area 8 Closure and Area 9 Preparation

Have issued notice to proceed. Will begin work toward the end of this week to put final cover on Area 8 and excavation of Area 9.


Area 5 and 6 Updates

Bid is out now for the fill out of Area 5 and 6 and will be extended.

Facility Relocation

Will begin to move offices from south end to north end as Area 9 work begins. Some offices have already been moved to a Solid Waste facility in Renton.

Groundwater Flow at Cedar Hills



Planned Future Construction



Area 8 closure work will continue until fully closed.

Will continue with Area 9 excavation to prepare for installation of liner. Will be ready to receive waste in 2029.

Leachate lagoon coverings are still planned but are encountering extended permitting process because of their location within the buffer.

Landfill Operations



Joseph Newton

**Cedar Hills Regional Landfill
Supervisor**

Operations Updates



East Property Deconstruction plans in development.

Area 9 construction to begin in June with the deconstruction of existing shop facility and fuel island. Interim on-site facilities to be relocated to various locations on the property.

Second Byers Odor Control System mobile unit to be added for use around the landfill.



Q&A

Panelists will do their best to address all questions during the meeting

If time does not allow us to answer all questions, answers will be prepared and posted on the Cedar Hills Regional Landfill Community Meeting page.



Thank you for joining us!



Contacts

Landfill concerns 24/7

206-477-4466

Emergency

911