

March 2013 Project Status – WRIA 9 Stormwater Retrofit Planning Project

Task	Name	Status
1	Quality Assurance Project Plan	Completed
2	Project Management Team	Ongoing
3	Coordination with the WRIA 9 Watershed Ecosystem Forum	Ongoing
4	Existing Data Review	Completed
5	New Data Collection and Report	Completed
6	Development of In-Stream Flow and Water Quality Goals	Tech memos completed Working draft report delivered to PMT 3/4 Complete draft report due to PMT 3/20 Final Draft report to stakeholders 4/10 Final report completed May 2013
7	Watershed Modeling and Report	Modeling to be completed April 2013 Draft report due to PMT 3/20 Final draft report due to stakeholders 4/10 Final report completed June 2013
8	SUSTAIN Modeling and Report	Draft Newaukum catchment pilot study report due to PMT 3/20 Final draft Newaukum catchment pilot study report due to stakeholders 4/10 Final Newaukum catchment pilot study report completed May 2013 Final ecohydrology modeling and report on Newaukum catchment completed by Olivia in April 2013 SUSTAIN modeling completed July 2013 Watershed SUSTAIN model draft report due to PMT August 2013 Final watershed SUSTAIN model report October 2013
9	Watershed Retrofit Plan Report	Draft report to PMT September 2013 Draft final report to stakeholders October 2013 Final Report December 2013
10	Stormwater Retrofit Cost Estimate for Puget Sound and Report	Cost estimate extrapolation completed October 2013 Draft report November 2013 Final report December 2013
11	Outreach and Communication	Stakeholder workshop #3 April 25, 2013 Stakeholder workshop #4 in Oct/Nov 2013 Ongoing quarterly project updates Ongoing 1-on-1 meetings
12	Project Management	Ongoing